

START UP CHECKLIST

Electric Unit Readiness Checklist and Start-Up Documentation

Job Name:	# of Units Boiler(s) Water Heater(s)
Address:	on jobsite Retrofit System Flushed New Const.
City: ST: Zip:	
Contact Name: Contact Phone:	Unit of Model No: Serial Number:
Email:	Olli Ol Model No. Schul Nolliber.
Check all items in this	s section PRIOR to requesting Start-Up.
List any health or safety eq′mts. for jobsite:	
!!!BEFORE POWERING UNIT!!!	!!!BEFORE POWERING UNIT!!!
Before connecting main voltage to unit - Check each phase to ground continuity, PC	OT test (showld not be grounded) Check and verify electrical panel and wiring are sized and installed correctly.
Check/tighten all wire connections (for Lectrus, see torque specifications in 1/0 mar	nual)
Water piping installed & supply available Outlet pipe size (in):	Inlet pipe size (in):
Is the pressure vessel drain piped to a suitable floor drain?	ure relief valve piped to a suitable floor drain? Has Unit been Cleaned of all dust and debris?
Water Sample Collected & Submitted Water Test Kit P/N: 100249265	
Qualified Electrician: Name	License# Licensed held:
!!!AFTER POWERING UNIT!!!	!!!AFTER POWERING UNIT!!!
VOLTAGE CHECK L1 to L2 L2 to L3 L1 to L3	3 L1 to Ground L2 to Ground L3 to Ground
AMPERAGE CHECK at 100% Element Power L1	L2 L3
All power, controls, & sensors installed and operational BMS Operational	? Y O N/A O
SERVICE CLEARANCES Left Right Front	Back Top Required service clearances are provided. (Refer to Installation & Operation Manual)
WARNING! Unit Startup should be performed only by a qualified heating electrician. Refer to the Installation and Operation Manual for your reference. Have this unit serviced/inspected by a qualified electricain, at least annually. Failure to comply could result in severe personal injury, death, or substantial property damage.	NOTES NOTES
Inlet: Outlet: Delta T at Full power:	
	START-UP PERFORMED BY: S/U DATE: Company:
	Name:
	Phone:
 The information on this form verifies operation of the Lochinvar product 	Send completed form to: OR Internal Use:
This does not imply other system components or overall system operation is cer	Linuii. Siuriope Lotinivui.toni
Component and system verification should be performed by a QUALIFIED TECHN	PARALL