

EQUIPMENT READINESS CHECKLISTAnd Start-Up Documentation

Job Name:						# of Units at jobsite:	Boiler(s)			er(s)	Retrofit	_		
Address:							·	Tank(s) _		Other		New Const.	\bigcirc	
	City:				ST:	Zip:		Unit of	Model No:		Serial Number:			
Contact Name: Contact Phone:					0: 1:(1									
Email:								Give brief descri	<u>ption ot jobsite. Inc</u>	<u>clude model/s</u>	<u>erial numbers it e</u>	<u>quipment is not documen</u>	<u>ted with this project:</u>	
	Check all item	s in this	section	PR	IOR to requesti	ıg Start-								
List any health or safety req'mts. for jobsite:														
Required service clearances are provided. (Refer to Installation & Operation Manual)							al)	Outdoor	Installation?	Υ 🔾	N 🔾			
All power, controls, & sensors installed and operational							BMS Ope	rational?	Υ 🔾	N/A 🔾	Supply V	AC:		
Water piping installed & supply available System Flushed Filters Installed/Cleaned Water Pressure (PSI)										Water Pipe Dia. (i	n):			
Gas connected & supply available Sufficient supply for total BTU req'd Water Test Kit P/N: 100249265 Water Sample Obtain											Obtained & Sul	bmitted		
Regulator Installed Min. 10 ft. upstream from appliance												Gas Pipe Dia.	(in):	
Ventilation is connected and operational Neutralizer installed for condensate									Request:					
		s <i>1</i>			11 1611		, .	NOTES						
WA					only by a qualified hear on and Operation Manua									
					technician, at least ann substantial property da		e to							
Comp	y could lesuit ill seve	ne personai	i iiijory, ucui	ii, vi	sobsidiliai property da	muye.								
		ST	ART-U	P	REPORT									
Crest Crest Hellcat Combustion														
Total Amp Draw Operating Point Trim % Target O2						Target O2								
MPS	Inlet:			ion	Point 1									
WATER TEMPS	Outlet:				Point 2 Point 3									
	Delta T:				Point 4									
S	Static Pressure:			Combustion	Point 5									
GAS (Inches of WC)	Dynamic Pressure:				Point 6									
COMBUSTION	-	V1 Low	V1 Low V1 High		Point 7									
	0,	V1 LOW	VI IIIgii		Point 8									
	CO ppm				Point 9 Point 0									
	СО,			V										
	If Equipped	V2 Low	V2 High	۷	enting Configuration - Select below and in		ion							
	0,	VZ LUW	VZ IIIgii	Г	Direct Vent - 2 Pipe Termination									
	CO ppm				Vertical Horizontal Concentric - Single Pipe									
	CO,							CTADT-III	PERFORM	IED RV.		S/U DATE:		
		Air (In)	Flue (Out)	v		lorizontal	\cap		ILKIOKN	ILD DI.		3/ 0 DAIL.		
VENTILATION	Diameter:	7 (,	1100 (001)	Г	Room Air - Single			Company:						
MILA	Material:			v	Vertical Horizontal			Name:						
\ \	Total Eqv. Lgth:			ا ا	Vertical Vent w/Sidewall Air			Phone:						
	ioiui Eqv. Egill.				101111111 11/ 31	uvmuii Ail		Send complete	ed form to:		OR			
— The information on this form verifies operation of the Lochinvar product only. — This does not imply other system components or overall system operation is certified. Component and system verification should be								Email: st	tartup@Lochinv			Internal Use:		
This				ion is certified. Component and and agent or installing contractor.	3	ervice Dept/Lochin 00 Maddox Simpso ebanon, TN 37090	n Pkwy.	SAVE & EMAIL	Date Rec'd: Tech:					