

CHARGER INSTALLATION AND START-UP CHECKLIST

Model Number: _____ Serial Number: _____ Start-Up Date: _____
Job Name: _____ Retrofit or New Project: _____
Address: _____
City: _____ State: _____ Zip: _____
How many units are installed at this location? Boiler and Water Heater: _____
Inspect gas pipe, regulator and meter sizing. Is it sized correctly for the Btu/Hr requirement? Yes or No: _____
If No, list the discrepancies: _____

GAS SUPPLY

- Is there an inlet gas lockup regulator on the supply? Yes or No: _____
- If Yes, is it ten feet upstream from the appliance? Yes or No: _____
- Measure and record the incoming Static Pressure: _____ inches of water column.
- Measure and record the incoming Dynamic Pressure: _____ inches of water column.
- Gas Line Diameter: _____ inches.

VENTING

- Is the vent pipe connected to a masonry chimney? Yes or No: _____
- If Yes, is the masonry chimney lined as required by code? Yes or No: _____
- Combustion and Ventilation Air Openings:

<input type="checkbox"/>	Two Openings to the Outside
<input type="checkbox"/>	One Opening to the Outside
<input type="checkbox"/>	Two Ducts from the Outside
<input type="checkbox"/>	Two Ducts from an Interior Space
- Total Area of Combustion and Ventilation Air Openings: _____ (square inches). % Free Area: _____
- Vent Draft (taken 18-24 inches above flue adapter): _____ inches of water column.

List any corrections required for vent piping or air inlet openings: _____

CLEARANCES

- Measure and record the service clearances from the nearest obstruction (minimum 24" required for service)
Front: _____ inches. Rear: _____ inches. Sides: _____ inches. Top: _____ inches.

List any corrections required for service clearances: _____

FINAL SETTINGS

- Tank Set Point: _____ °F.

START-UP PREFORMED BY (PLEASE PRINT):

- Company: _____ Phone Number: _____
- Name: _____
- Signature: _____

START-UP APPROVED BY (PLEASE PRINT):

- Company: _____ Phone Number: _____
- Name: _____
- Signature: _____



Mail/Fax Completed form to:
Service Department - Lochinvar Corporation
300 Maddox Simpson Pkwy, Lebanon, TN 37090
Fax: (615) 547-1000
Email: 2tech@Lochinvar.com